EXTENSION OF TIME PROPOSAL

1	Name of Work	Providing RO Plant at General Hospital in yelahanka ward no -01.
2	Amount of Work Portion	Rs 9.80 lakhs
3	Estimated Cost	Rs 10.00 lakhs
4	Name of Contractor	Sri. N. Shivakumar.
5	Agreement No	EE(YNK.D)E-PMT- 10 /W.O/ 60 /2021-22 Dt : 5-10-2021
6	No and date under which work order issued	EE(YNK.D)E-PMT- 10 /W.O/ 60 /2021-22 Dt : 5-10-2021
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	04-01-2022
9	Date of receipt of application in the sub division office	04-01-2022
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Earth work Excavation for RO plant
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	85 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	85 days

19	Cost of work carried out by established contractor after the expiry of original period	
20	Whether notice as per clause of contract has been issued	yes
21	Remarks of the AEE and the details of penalty proposed	
22	Remarks of the EE with the details of penalty proposed	Rs 50/- day penalty may be imposed

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division, Bangalore-64

Executive Engineer,
Yelahanka Division,
B.B.M.P, Bangalore-64

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ